

Page Denied

S E C R E T

SUBJECT: CD Weekly Report - 22 Oct 1984

25X1

e. [] Renovations:

25X1

25X1

25X1


(1) Repaving Project: Contractor completed approximately 50% of the work of installing a blacktop slurry seal on driveway aprons. Remainder of the work should be accomplished 26 October 1984. []

(2) [] Building Renovations: Progressing on schedule. Estimated completion date is 15 November 1984. []

25X1

25X1

(3) OC/Repair and Return Facility: The electric lift to service upper deck of this facility was finally received. Installation to be accomplished shortly. This was the only outstanding item on the complete renovation of this facility. []



2
S E C R E T